

## Rajasthan - Status of Public Private Partnership (PPP) Projects (As on March31, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
(A)	Road Sector						
1.	NH-12 Laxmipura Dora Dabi – Ranaji ka Gudha, Length 49.600 kms.	PWD	266.15	DBOT (HAM 50:50)	19.07.2022	30.09.2026	<p>Concession Agreement executed on 31.08.2022. Appointed date reckoned as 27.02.2023. Work is in progress. 30.200 Km length completed. Physical progress 65%.</p> <p>Almost 21 Km length of this road was falling under Ramgarh Vishdhari Tiger Reserve and forest. Wildlife clearance and Stage-I clearance from forest department has been obtained but working permission by DFO yet to be issued.</p> <p>This is funded by ADB loan under tranche-2 which has closed on 31.03.2025. DEA has been requested to shift this length to tranche-3 Loan which is closing on 30.09.2026.</p>
2.	Mal Bamori-Mangrol -Baran (SH-01) Length 40.845 Km	PWD	322.57	DBOT (HAM 50:50)	16.05.2025	08.08.2027	<p>Tenders invited on 21.09.24 Tenders opened on 28.11.24 Tender approved by the Executive Committee on 06.03.25 LOA issued to M/s Balaji Dayalpura Infra Pvt. Ltd. on 03.04.25 Contract Agreement executed with the SPV M/s Balaji D. Chambal Highways Pvt. Ltd. on 16.05.25 Maintenance period: 10 years after actual Completion Date Financial Closer is under progress Appointed Date 04.02.2026</p>

## Rajasthan - Status of Public Private Partnership (PPP) Projects (As on March31, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
3.	Bundi-Silor-Namana-Garda-Bhopatpura (SH-29B) Length 43.860 Km	PWD	397.56	DBOT (HAM 50:50)	16.05.2025	08.08.2027	Tenders invited on 21.09.24 Tenders opened on 28.11.24 Tender approved by the Executive Committee on 06.03.25 LOA issued to M/s Balaji Dayalpura Infra Pvt. Ltd. on 03.04.25 Contract Agreement executed with the SPV M/s Balaji D. Chambal Highways Pvt. Ltd. on 16.05.25 Maintenance period: 10 years after actual Completion Date Financial Closer is under progress Appointed Date 04.02.2026
4.	Garhi-Bagidora-Kushalgarh (SH-54A) Length 78.600 Km	PWD	623.13	DBOT (HAM 50:50)	01.04.2026	To be reckoned	LOA issued to M/s R.K.Jain infra Pvt.Ltd. on dated 15.09.2025, and agreement executed on dated 27.10.2025. Concession Agreement Executive with M/s Garhi Infratech Pvt.Ltd. on 27.10.2025.
5.	Dhariyawad-Parsola-Sabla (SH-91) Length 30.500 Km	PWD	230.55	DBOT (HAM 50:50)	01.04.2026	To be reckoned	LOA issued to M/s R.K.Jain infra Pvt.Ltd. on dated 15.09.2025, and agreement executed on dated 27.10.2025. Concession Agreement Executive with M/s Garhi Infratech Pvt.Ltd. on 27.10.2025.
	<b>Sub - Total (A)</b>		<b>1839.96</b>				
<b>(B)</b>	<b>Urban Infrastructure</b>						
1.	Jal Mahal Tourism Project, Jaipur	RTDC	200.00	BOOT	30.09.2004	-	Lease agreement signed with M/s JalMahal Resort Pvt. Ltd., Mumbai on 22.11.2005 for 99 years. Work of Phase-II stopped as the matter

## Rajasthan - Status of Public Private Partnership (PPP) Projects (As on March31, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
							remains. The Hon'ble Supreme Court decided to reduce the lease period from 99 years to 30 years, to reduce submerged area from 100 acre land and to open the monument to the general public. For non-compliance of order, Contempt petition filed. A writ petition also filed against the Rajasthan Lake Conservation Authority in Hon'ble Supreme Court.
2.	Common Biomedical Waste Treatment Facility (CBWTF), Chittorgarh -Rajsamand	MC, Chittorgarh	0.70	DBOOT	22.04.2017	4 months after the grant of CTE	LoA issued to M/s E- Tech Projects, Bikaner. Contract period 30 years. Now this projects has been transferred to Medical &health Department, GoR on 09.06.2025 for further necessary action. Pr. Secy. Medical and Health Department has intimated through a letter on 12.09.2025 to LSG Department that project is to be continued by LSG Dept. as previously.
3.	Common Biomedical Waste Treatment Facility (CBWTF), Sikar- Churu-Jhunjhunu	MC, Jhunjhunu	0.70	DBOOT	05.05.2017	4 months after the grant of CTE	LoA issued to M/s Instromedix (India) Pvt. Ltd., Jaipur. Now this projects has been transferred to Medical &health Department, GoR on 09.06.2025 for further necessary action. Pr. Secy. Medical and Health Department has intimated through a letter on 12.09.2025 to LSG Department that project is to be continued by LSG Dept. as previously.
4.	Common Biomedical Waste Treatment Facility (CBWTF), Sawai Madhopur, Tonk & Karauli	MC, Sawai Madhopur	0.70	DBOOT	05.01.2016	4 months after the grant of	LoA issued to M/s E-Tech. Projects, Bikaner on 05.01.2016. Land allotted. Lease deed done and Environment

## Rajasthan - Status of Public Private Partnership (PPP) Projects (As on March31, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
						CTE	Clearance taken. Consent to Establish (CTE) applied in RSPCB, Jaipur. As per RSPCB, clearance from forest Now this projects has been transferred to Medical & health Department, GoR on 09.06.2025 for further necessary action. Pr. Secy. Medical and Health Department has intimated through a letter on 12.09.2025 to LSG Department that project is to be continued by LSG Dept. as previously.
5.	Waste to Energy Projects at Jodhpur (400 TPD, 4 MW)	MC, Jodhpur	120.00	DBFOT	11.01.2017	31.012.2026	LoA was issued on 11.01.2017 and agreement signed on 24.04.2018 with L1 bidder M/s JITF Urban Infrastructure Ltd., offering ₹126/MT royalty to Nagar Nigam Jodhpur. EC granted on 08.04.2025 EC from SWAC granted on 08.06.2025. Plant under construction. Pr. Secy. Medical and Health Department has intimated through a letter on 12.09.2025 to LSG Department that project is to be continued by LSG Dept. as previously. Expected completion Dec 2026
6.	Common Biomedical Waste Treatment Facility (CBWTF), Jaisalmer - Barmer	MC, Jaisalmer	0.70	DBOOT	-	EC awaited	LoA issued to M/s E-tech Projects on 26.04.2022 and Lease deed and Concession Agreement executed. EC has been applied on 28.10.2022. Now this projects has been transferred to Medical & Health Department, GoR on 09.06.2025 for further necessary action. Pr. Secy. Medical and Health Department has intimated through a letter on 12.09.2025 to LSG

## Rajasthan - Status of Public Private Partnership (PPP) Projects (As on March31, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
							Department that project is to be continued by LSG Dept. as previously.
	<b>Sub – Total (B)</b>		<b>322.80</b>				
<b>(C)</b>	<b>Power Sector</b>						
1.	PPP-3: 220 kV S/C Sikar - Nawalgarh - Jhunjhunu line with 220/132 kV GSS at Nawalgarh	RRVPN Ltd.	36.28	BOOM	23.02.2011	-	The TSA with M/s Shekhawati Transmission Service Company Limited (STSCCL) was terminated by RVUNL on 5th June 2018. STSCCL filed a petition before APTEL, New Delhi, challenging an earlier RERC order but later decided to withdraw the appeal. On 14th December 2020, RERC revoked STSCCL's transmission license effective 1st January 2021 and directed RVPN to acquire STSCCL's shareholding from M/s Emco Ltd. RVPN filed an appeal against this order on 29th January 2021, which is pending before APTEL now appeal has been included in list of finals.
2.	Metering, Billing, Collection and Associated Services (MBC Services) in Bhilwara City	AVVNL	70.17	OMT	10.10.2017	31.03.2028	Agreement signed between AVVNL and M/s Secure Meters Ltd. and M/s Secure Metering & Services (Bhilwara) Ltd. (an SPV of M/s Secure Meters Ltd.) on 23.11.2017 for 10 years. Operation started by M/s Secure Metering & Services (Bhilwara) Ltd. from 01.04.2018 and shall make an investment of Rs. 70.17 crore in 10 years. Till December, 2025 MBC

## Rajasthan - Status of Public Private Partnership (PPP) Projects (As on March31, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
							agency invested Rs. 57.82 crore as capital expenditure.
3.	Metering, Billing, Collection and associated Services (MBC Services) in Banswara City	AVVNL	46.00	OMT	31.08.2020	31.03.2031	LoI issued to M/s Secure Meters Ltd., Udaipur on 31.08.2020. Agreement signed between AVVNL and M/s Secure Meters Ltd. and M/s Secure Metering & Services (Banswara) Ltd. (an SPV of M/s Secure Meters Ltd.) on 23.11.2020 for 10 years. Operation started by M/s Secure Metering & Services (Banswara) Ltd. from 01.04.2021 and shall make an investment of Rs. 46 crore in 10 years. Till December, 2025 MBC agency has invested Rs. 40.70 crore as capital expenditure.
4.	Development of Solar Park in Rajasthan at Phalodi-Pokaran at Jodhpur & Jaisalmer of 750 MW -	RREC	452.00	BOOM	06.02.2015	Firm has requested MNRE for extension of timeline	MoU signed on 28.10.2014 between GoR and M/s Essel Infra projects Ltd. for development of solar parks. JV ESUCRL started development of Solar Park at Phalodi-Pokran of 750 MW at Jodhpur & Jaisalmer. SB Energy has signed MoU with M/s ESUCRL for setting up of solar projects of 600 MW capacity in their Park. Against allotment of land, Hon'ble High court vide its order dated 29.06.2021 issued

## Rajasthan - Status of Public Private Partnership (PPP) Projects (As on March31, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
							directions to Revenue Department in the matter of allotted land to ESUCRL. Revised allotment of 1721 Acre land has been issued vide Distt. Collector vide allotment order dated 23.02.2024. after revised allotment of land in Phalodi, Park developer has developed infrastructure for 200MW capacity out of which 150 MW capacity has been commissioned by the developer.
5.	Development of Solar Park in Rajasthan at Fatehgarh in Jaisalmer of 1500 MW	RREC	401.00	BOOM	09.02.2015	Firm has requested MNRE for extension of timeline	JV Adani Renewable Energy Park Rajasthan Ltd. (AREPRL) has got in-principal approval of solar park of 1500 MW capacity as Fatehgarh in Jaisalmer. Total 3838 Ha Govt. land allotted. 1496MW capacity has been commissioned. Remaining capacity is under implementation stage. Proposal for extension of timeline beyond 31.03.2024 is pending with MNRE.
6.	Solar Rooftop System on Govt. Buildings	RREC	6630.00	HAM	388 MW Awarded on 29.10.2024 and 101 MW Awarded on 06.12.2024 and 531 MW Awarded on 14.03.2025	-	100% payment made by FD,GoR as below timeline/milestone 1. 10% advance 2. 10% on supply of material 3. 10% at commissioning 4. Quarterly 2.5% upto 7 years after SCOD (Schedule Commercial Operation Date) Bid for remaining 511 MW is to be bid on 17.12.2024
	<b>Sub – Total (C)</b>		<b>7635.45</b>				

## Rajasthan - Status of Public Private Partnership (PPP) Projects (As on March31, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
(D)	<b>Water Sector</b>						
1	Construction of Ramgarh Barrage, Mahalpur Barrage, Navnera	ERCPC (Water Resources)	2395.50	HAM	01.03,2024 (Appointed Date 31.05.2025)	30.05.2029	Pump House, Rising Main upto delivery cistern and Delivery Cistern with its O&M for a period of 20 years (NGBI Link Package 1). Camp Established at Ramgarh, Construction of coffer dam and diversion channel complete. Earth work Excavation in non-overflow section in progress. Concrete in overflow of Mahalpur started.
2	Construction of Feeder with all structures from Delivery Cistern at Navnera barrage	ERCPC (Water Resources)	2330.10	HAM	01.03.2024 (Appointed Date 15.05.2025)	14.05.2029	Feeder from Navnera Barrage to submergence of Mez anicut including construction of Aqueduct for crossing of Chambal River and O&M for a period of 20 years (NGBI Link Package 2). Camp Established at Gohata, Construction of casting yard and out of 15 test pile work of 8 test pile completed and 1150 working pile complete. Aqueduct work in progress in 51 blocks out of 77. Construction of 2581 piles out of 5060 piles completed. Concreting in 6 piers started.

## Rajasthan - Status of Public Private Partnership (PPP) Projects (As on March31, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
3	Construction of Pump House with intake at Mez Anicut, rising main, delivery cistern	ERCP (Water Resources)	4690.80	HAM	01.03.2024 (Appointed Date 25.05.2025)	24.05.2029	Tunnel and feeder drain up to submergence of Galwa Dam, Head work at Galwa, feeder up to Israda dam submergence, Modification of Galwa River, Construction of Pump House at Bank of Galwa River, Rising main up to delivery cistern for feeder to Bisalpur dam submergence including its O&M for a period of 20 years (NGBI Link Package 3). Camp established at Arnetha and Naya gaon, Construction of structure and feeder channel in 9 km length in progress.
4.	Construction of Feeder from Isarda to Ramgarh Dam Jaipur, including all components with its O&M for a period of 20 years on Hybrid Annuity Model (ERCP-09 TF-6)	Water Resources (RWGCL)	1914.95	HAM (60% Concession aire and 40% Authority)	24.09.2025	November 2028	Bid received on 10.07.2025 and Technical evaluation under process. LoA (Rs.2196.00 Cr.) Issued on Dated 24.09.2025. Alignment Finalization in process
5.	Construction of Feeder System from Khura Chainpura to Jaisamand Alwar, including all components with its O&M for a period of 20 years on Hybrid Annuity Model (ERCP-09-TF-7A)	Water Resources (RWGCL)	3446.00	HAM(60% Concession aire and 40% Authority)	24.09.2025	November 2028	Bid received on 10.07.2025 and Technical evaluation under process. LoA (Rs.3995.00 Cr.) Issued on Dated 24.09.2025. Alignment Finalization in process.

## Rajasthan - Status of Public Private Partnership (PPP) Projects (As on March31, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
6.	Construction of Mor Sagar Artificial Reservoir and feeder from Bisalpur to Mor Sagar Artificial Reservoir including all components with its O&M for a period of 20 years on Hybrid Annuity Model (ERCP-11-09-TF-05)	Water Resources (RWGCL)	4138.39	HAM(60% Concessionaire and 40% Authority)	24.09.2025	April 2029	Bid received on 10.07.2025 and technical evaluation under process. LoA (Rs. 4799.50 Cr.) Issued on Dated 24.09.2025. Alignment Finalized.
7.	Construction of Feeder from Isarda to Khura Chainpura to Bandh Baretha Bharatpur, including all components with its O&M for a period of 20 years on Hybrid Annuity Model (ERCP-09-TF-8)	Water Resources (RWGCL)	2520.00	HAM(60% Concessionaire and 40% Authority)	24.09.2025	November 2028	Bid received on 10.07.2025 and Technical evaluation under process. LoA (Rs. 2905.00 Cr.) Issued on Dated 24.09.2025. Alignment Finalized.
8.	Construction of Brahmani Barrage across Brahamani River with its O and M for a period of 20 years on Hybrid Annuity Model near Shripura village tehsil Rawatbhata district Chittorgarh	Water Resources (RWGCL)	680.00	HAM(60% Concessionaire and 40% Authority)	24.09.2025	April 2029	Bid received on 10.07.2025 and Technical evaluation under process. LoA (Rs. 780.64 Cr.) Issued on Dated 24.09.2025. Alignment Finalized.
	<b>Sub – Total (D)</b>		<b>22115.74</b>				
(F)	<b>Social Sector</b>						

## Rajasthan - Status of Public Private Partnership (PPP) Projects (As on March31, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
1.	Rajasthan Institute of Engineering and Craft, Dholpur (Women Polytechnic)	Technical Education	5.49	BOT	2007-08	-	5 acre land allotted on 15.10.2007 for a lease of 25 years. MoU signed on 16.10.2007 to construct building. State government provided capital subsidy of Rs.131.00 lacs. College is not operational, process of taking over the land and building is under construction. Society filed a S.B.C.W.P. No. 11209/2020 to Hon'ble High Court against not refund F.D.R. Reply has been filed. Case status is pending. Next hearing date is 06.04.2026.
2.	Chandrawati Girls Polytechnic College, Jaisalmer	Technical Education	5.49	BOT	2007-08	Sub-judice	10 acre land allotted on 21.03.2007 for a lease of 25 years. MOU signed on 16.10.2007 to construct building. State government provided capital subsidy of Rs. 46.27 lacs. Land allotment cancelled by the government due to non-compliance of AICTE and BTER norms and converted into hostel for Government Polytechnic College, Jaisalmer. Against these orders, the society has filed a S.B.C.W.P. No. 1615/2013 & taken stay from the Hon'ble Court. Reply has been filed. Case status is pending. Next hearing date is 01.09.2026.
	<b>Sub – Total (F)</b>		<b>10.98</b>				
	<b>Grand Total</b>		<b>31924.93</b>				