

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
(A)	Road Sector						
1.	NH-12 Laxmipura Dora Dabi – Ranaji ka Gudha, Length 49.600 kms.	PWD	266.15	DBOT (HAM 50:50)	19.07.2022	30.09.2026	Concession Agreement executed on 31.08.2022. Appointed date reckoned as 27.02.2023. Work is in progress. 45.760 Km length completed. Physical progress 92%. Almost 20 Km length of this road was falling under Ramgarh Vishdhari Tiger Reserve and forest. Shifted this length to tranche-3 Loan which is closing on 30.09.2026.
2.	Mal Bamori-Mangrol -Baran (SH-01) Length 40.845 Km	PWD	322.57	DBOT (HAM 50:50)	16.05.2025	08.08.2027	LOA issued to M/s Balaji Dayalpura Infra Pvt. Ltd. on 03.04.25 Contract Agreement executed with the SPV M/s Balaji D. Chambal Highways Pvt. Ltd. on 16.05.2025 Maintenance period: 10 years after actual Completion Date. Appointed Date 04.02.2026
3.	Bundi-Silor-Namana-Garda-Bhopatpura (SH-29B) Length 43.860 Km	PWD	397.56	DBOT (HAM 50:50)	16.05.2025	07.08.2027	LOA issued to M/s Balaji Dayalpura Infra Pvt. Ltd. on 03.04.2025 Contract Agreement executed with the SPV M/s Balaji D. Chambal Highways Pvt. Ltd. on 16.05.2025 Maintenance period: 10 years after actual Completion Date. Appointed Date 04.02.2026
4.	Garhi-Bagidora-Kushalgarh (SH-54A) Length 78.600 Km	PWD	623.12	DBOT (HAM 50:50)	27.10.2025	11.12.2027	LOA issued to M/s R. K. Jain infra. Pvt. Ltd. on dated 15.09.2025, and Concession Agreement Executive with M/s Garhi Infratech Pvt. Ltd. on

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
							27.10.2025. Maintenance period: 10 years after actual Completion Date Appointed Date 09.06.2026
5.	Dhariyawad-Parsola-Sabla (SH-91) Length 30.500 Km	PWD	230.55	DBOT (HAM 50:50)	27.10.2025	11.12.2027	LOA issued to M/s R. K. Jain infra Pvt. Ltd. On dated 15.09.2025 Contract Agreement Executive with M/s Garhi Infratech Pvt.Ltd. on 27.10.2025. Maintenance period: 10 years after actual Completion Date. Appointed Date 09.06.2026
	Sub - Total (A)		1839.96				
(B)	Urban Infrastructure						
1.	Jal Mahal Tourism Project, Jaipur	RTDC	200.00	BOOT	30.09.2004	-	Lease agreement signed with M/s JalMahal Resort Pvt. Ltd., Mumbai on 22.11.2005 for 99 years. Work of Phase-II stopped as the matter remains. The Hon'ble Supreme Court decided to reduce the lease period from 99 years to 30 years, to reduce sub-merged area from 100 acre land and to open the monument to the general public. For non-compliance of order, Contempt petition filed. A writ petition also filed against the Rajasthan Lake Conservation Authority in Hon'ble Supreme Court.
2.	Common Biomedical Waste Treatment Facility (CBWTF), Chittorgarh -Rajsamand	MC, Chittorgarh	0.70	DBOOT	22.04.2017	4 months after the grant of CTE	LoA issued to M/s E- Tech Projects, Bikaner. Contract period 30 years. Now this projects has been transferred to Medical &health Department, GoR on 09.06.2025 for further necessary action. Pr. Secy. Medical and Health

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
							Department has intimated through a letter on 09.09.2025 to LSG Department that project is to be continued by LSG Dept. as previously.
3.	Common Biomedical Waste Treatment Facility (CBWTF), Sikar- Churu-Jhunjhunu	MC, Jhunjhunu	0.70	DBOOT	05.05.2017	4 months after the grant of CTE	LoA issued to M/s Instrumedix (India) Pvt. Ltd., Jaipur. Now this projects has been transferred to Medical &health Department, GoR on 09.06.2025 for further necessary action. Pr. Secy. Medical and Health Department has intimated through a letter on 12.09.2025 to LSG Department that project is to be continued by LSG Dept. as previously.
4.	Common Biomedical Waste Treatment Facility (CBWTF), Sawai Madhopur, Tonk&Karauli	MC, Sawai Madhopur	0.70	DBOOT	05.01.2016	4 months after the grant of CTE	LoA issued to M/s E-Tech. Projects, Bikaner on 05.01.2016. Land allotted. Lease deed done and Environment Clearance taken. Consent to Establish (CTE) applied in RSPCB, Jaipur. As per RSPCB, clearance from forest Now this projects has been transferred to Medical & health Department, GoR on 09.06.2025 for further necessary action. Pr. Secy. Medical and Health Department has intimated through a letter on 12.09.2025 to LSG Department that project is to be continued by LSG Dept. as previously.
5.	Waste to Energy Projects at Jodhpur (400 TPD, 4 MW)	MC, Jodhpur	120.00	DBFOT	11.01.2017	31.12.2026.	LoA was issued on 11.01.2017 and agreement signed on 24.04.2018 with L1 bidder M/s JITF Urban Infrastructure Ltd., offering ₹126/MT royalty to Nagar Nigam Jodhpur. EC granted on 08.04.2025 EC from SWAC granted on 08.06.2025. Plant under construction.

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
							Pr. Secy. Medical and Health Department has intimated through a letter on 12.09.2025 to LSG Department that project is to be continued by LSG Dept. as previously. Expected completion Dec 2026
6.	Common Biomedical Waste Treatment Facility (CBWTF), Jaisalmer - Barmer	MC, Jaisalmer	0.70	DBOOT	-	EC awaited	LoA issued to M/s E-tech Projects on 26.04.2022 and Lease deed and Concession Agreement executed. EC has been applied on 28.10.2022. Now this project has been transferred to Medical & Health Department, GoR on 09.06.2025 for further necessary action. Pr. Secy. Medical and Health Department has intimated through a letter on 12.09.2025 to LSG Department that project is to be continued by LSG Dept. as previously.
7.	Waste to Energy Plant Keru, Jodhpur (600 TPD, 6 MW)	MC, Jodhpur	120.00	DBFOT	-	04.06.2027	Waste to energy with sanitary landfill site; - EC granted on 08.04.2025 and NOC for Chimney granted on 04.06.2025, Construction of WTE & SLF is under progress. Civil Work-89% mechanical work 55% total work -66% is done.
	Sub – Total (B)		442.80				
(C)	Power Sector						
1.	PPP-3: 220 kV S/C Sikar - Nawalgarh - Jhunjhunu line with 220/132 kV GSS at Nawalgarh	RRVPN Ltd.	36.28	BOOM	23.02.2011	-	The TSA with M/s Shekhawati Transmission Service Company Limited (STSCCL) was terminated by RVUNL on 5th June 2018. STSCCL filed a petition before APTEL, New Delhi, challenging an earlier RERC order but later decided

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
							to withdraw the appeal. On 14th December 2020, RERC revoked STSCL's transmission license effective 1st January 2021 and directed RVPN to acquire STSCL's shareholding from M/s Emco Ltd. RVPN filed an appeal against this order on 29th January 2021, which is pending before APTEL now appeal has been included in list of finals on 3-07-2026.
2.	Metering, Billing, Collection and Associated Services (MBC Services) in Bhilwara City	AVVNL	70.17	OMT	10.10.2017	31.03.2028	Agreement signed between AVVNL and M/s Secure Meters Ltd. and M/s Secure Metering & Services (Bhilwara) Ltd. (an SPV of M/s Secure Meters Ltd.) on 23.11.2017 for 10 years. Operation started by M/s Secure Metering & Services (Bhilwara) Ltd. from 01.04.2018 and shall make an investment of Rs. 70.17 Cr in 10 years. Till June, 2026 MBC agency invested Rs. 59.41 crore as capital expenditure.
3.	Metering, Billing, Collection and associated Services (MBC Services) in Banswara City	AVVNL	46.00	OMT	31.08.2020	31.03.2031	Lol issued to M/s Secure Meters Ltd., Udaipur on 31.08.2020. Agreement signed between AVVNL and M/s Secure Meters Ltd. and M/s Secure Metering & Services (Banswara) Ltd. (an SPV of M/s Secure Meters Ltd.) on 23.11.2020 for 10 years. Operation started by M/s Secure Metering & Services (Banswara) Ltd. from 01.04.2021 and shall make an investment of Rs. 46 crore in 10 years. Till June, 2026 MBC agency has invested Rs. 41.15 crore as capital expenditure.

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
4.	Solar Rooftop System on Govt. Buildings	RREC	6630.00	HAM	388 MW Awarded on 29.10.2024 and 101 MW Awarded on 06.12.2024 and 531 MW Awarded on 14.03.2025	-	100% payment made by FD,GoR as below timeline/milestone 1. 10% advance 2. 10% on supply of material 3. 10% at commissioning 4. Quarterly 2.5% upto 7 years after SCOD (Schedule Commercial Operation Date) Bid for remaining 511 MW is to be bid on 17.12.2024
5.	Adani Renewable Energy Park Rajasthan limited (Development of solar park in Mohangarh, Rajasthan of 2000 MW)	RREC	374	BOOM		In sync with connectivity start date	JV Adani Renewable Energy Park Rajasthan Ltd has got in-principal approval for 2000 MW Solar Park at mohangarh, Jaisalmer. Total 454 ha govt. land in possession. Connectivity applied on CTU at Ramgarh and expected start date is estimated in March-2030
6.	Adani Renewable Energy Park Rajasthan limited (Development of solar park in Chitalwana, Rajasthan of 2000 MW)	RREC	374	BOOM		In sync with connectivity start date	JV Adani Renewable Energy Park Rajasthan Ltd has got in-principal approval for 2000 MW Solar Park at Chitalwana, Jalore. Total 4999 ha govt. land in possession. Connectivity applied on CTU at Ramgarh and expected start date is estimated in Dec-2031
	Sub – Total (C)		7530.45				
(D)	Water Sector						
1	Construction of Ramgarh Barrage, Mahalpur Barrage, Navnera	ERCP (Water Resources) (RWGCL)	2395.50	HAM	01.03,2024 (Appointed Date 31.05.2025)	30.05.2029	Pump House, Rising Main upto delivery cistern and Delivery Cistern with its O&M for a period of 20 years (NGBI Link Package 1).

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
							Ramgarh barrage :- Excavation of foundation of 04 Blocks completed out of 7 Block of overflow section, PCC Concrete is in progress in Block No 2,3,4 and Earth work Excavation in non-overflow section is in progress. Mahalpur barrage :- Excavation of foundation of 6-16 Blocks completed out of 16 Block of overflow section, PCC Concrete is completed in Block No 8-16, second layer concreting completed in block no 10-14 & progress in block no 8-16 and Earth work Excavation in non-overflow section is in progress. Excavation of foundation of Navnera Pump House is in progress.
2	Construction of Feeder with all structures from Delivery Cistern at Navnera barrage to Mej Anicut	ERCP (Water Resources) (RWGCL)	2330.10	HAM	01.03.2024 (Appointed Date 15.05.2025)	14.05.2029	Feeder from Navnera Barrage to submergence of Mez anicut including construction of Aqueduct for crossing of Chambal River and O&M for a period of 20 years (NGBI Link Package 2). Aqueduct piling work executed in 50 blocks out of 77. Construction of 3850 piles out of 5092 piles completed. Concreting of 18 pile cap out 77 completed. Earth work of 8.00 Km feeder canal completed out of 19 Km feeder from Navnera Barrage to Mez anicut.

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
3	Construction of Pump House with intake at Mez Anicut, rising main, delivery cistern for feeder from Mej to Galwa and Galwa to Isarda & Galwa to Bisalpur	ERCP (Water Resources) (RWGCL)	4690.80	HAM	01.03.2024 (Appointed Date 25.05.2025)	24.05.2029	Tunnel and feeder drain up to submergence of Galwa Dam, Head work at Galwa, feeder up to Isarda dam submergence, Modification of Galwa River, Construction of Pump House at Bank of Galwa River, Rising main up to delivery cistern for feeder to Bisalpur dam submergence including its O&M for a period of 20 years (NGBI Link Package 3). Earth work of 20 KM feeder canal is in progress out of 27 KM feeder from Mez anicut to Galwa Dam. Earth work of 10 KM feeder canal is in progress out of 30 KM feeder from Galwa Dam to Bisalpur Dam Earth work of 19 KM feeder canal is in progress out of 27 KM feeder from Galwa Dam to Isarda Dam
4.	Construction of Feeder from Isarda to Ramgarh Dam Jaipur, including all components with its O&M for a period of 20 years on Hybrid Annuity Model (ERCP-09 TF-6)	Water Resources (RWGCL)	2196.00	HAM (60% Concessionaire and 40% Authority)	24.09.2025	November 2028	LoA (Rs.2196.00 Cr.) Issued on Dated 24.09.2025. Financial close has been done on 13.04.2026. Alignment finalization in process.

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
5.	Construction of Feeder System from Khura Chainpura to Jaisamand Alwar, including all components with its O&M for a period of 20 years on Hybrid Annuity Model (ERCP-09-TF-7A)	Water Resources (RWGCL)	3995.00	HAM (60% Concessionaire and 40% Authority)	24.09.2025	May 2029	LoA (Rs.3995 Cr.) Issued on Dated 24.09.2025. Financial close has been done on 10.04.2026. Alignment finalization in process.
6.	Construction of Mor Sagar Artificial Reservoir and feeder from Bisalpur to Mor Sagar Artificial Reservoir including all components with its O&M for a period of 20 years on Hybrid Annuity Model (ERCP-11-09-TF-05)	Water Resources (RWGCL)	4799.50	HAM (60% Concessionaire and 40% Authority)	24.09.2025	April 2029	LoA (Rs. 4799.50 Cr.) Issued on Dated 24.09.2025. Alignment Finalized. Construction of Head Regular at Bisalpur Dam is in progress. Construction of Pump House at Lamba Harisingh Dam and Bhim Sagar Tihari Dam is in progress.
7.	Construction of Feeder from Isarda to Khura Chainpura to Bandh Baretha Bharatpur, including all components with its O&M for a period of 20 years on Hybrid Annuity Model (ERCP-09-TF-8)	Water Resources (RWGCL)	2905.00	HAM (60% Concessionaire and 40% Authority)	24.09.2025 (Appointed Date 29.04.2026)	August 2028	LoA (Rs. 2905.00 Cr.) Issued on Dated 24.09.2025. Alignment Finalized. Construction of Head Regulator at Isarda Dam is in progress.
8.	Construction of Brahmani Barrage across Brahmani River with its O R M for a period of 20 years on Hybrid Annuity Model near Shripura village tehsil Rawatbhata district Chittorgarh	Water Resources (RWGCL)	780.64	HAM (60% Concessionaire and 40% Authority)	24.09.2025	May 2029	LoA (Rs. 780.64 Cr.) Issued on Dated 24.09.2025. Alignment Finalized. Land acquisition (section 11-12 in process) and forest land conversion is in under process.
	Sub – Total (D)		24092.54				
(F)	Social Sector						
1.	Rajasthan Institute of Engineering and Craft, Dholpur (Women Polytechnic)	Technical Education	5.49	BOT	2007-08	March, 2019	5 acre land allotted on 15.10.2007 for a lease of 25 years. MoU signed on 16.10.2007 to construct building. State

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
						Sub-Judice	government provided capital subsidy of Rs.131.00 lacs. College is not operational, process of taking over the land and building is under construction. Society filed an S.B.C.W.P. No. 11209/2020 to Hon'ble High Court against not refund F.D.R. Reply has been filed. Case status is pending. Next hearing date is 10.07.2026.
2.	Chandrawati Girls Polytechnic College, Jaisalmer	Technical Education	5.49	BOT	2007-08	Sub-judice	10 acre land allotted on 21.03.2007 for a lease of 25 years. MOU signed on 16.10.2007 to construct building. State government provided capital subsidy of Rs. 46.27 lacs. Land allotment cancelled by the government due to non-compliance of AICTE and BTER norms and converted into hostel for Government Polytechnic College, Jaisalmer. Against these orders, the society has filed an S.B.C.W.P. No. 1615/2013 & taken stay from the Hon'ble Court. Reply has been filed. Case status is pending. Next hearing date is 01.09.2026.
3.	Development of integrated bus terminal cum commercial complex at heerapura Jaipur RSBTDA Jaipur	RSBTDA	60	DBFOT	-	-	RFP floated twice, but no bidder turned up in yr 2017 54269.90 SQM land allotted to RSBTDA for construction of bus stand report, in this regard feasibility report has been prepared by RITES Consultant and ATR under process
4.	Vivekanand Institute of Technology, Bhilwara (Women)	Technical Education	5.49	BOT	2007-08	March, 2019	10 acre land was allotted to the society on lease for 25 years on dated 07.03.2007. MOU was signed on

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
							10.01.2008 between DTE & Society. State government has provided capital subsidy of Rs. 257.74 lacks for construction of the building. Government has decided that Society will surrender 5 acre land or deposit the amount as per DLC rate due to reduction of the Land from 10 acre to 5 acre by the AICTE. Society has deposited amount for the 05 acre land vide Challan No. 426 dated 09.03.2011 College is not running since 2016-17. Explanation was called but reply is awaited. Secretary Technical Education, Jaipur issued Letter No. F. (38) TE/2007 Dated: 15-09-2020 to district collector Bhilwara for acquiring the land & Building. District Collector, Bhilwara acquired that land & Building and recorded in favour of Govt.
5.	1.5 Tesla MRI Machine, JLN Hospital, Ajmer	Medical Education	-	BOOT		13.09.2026	10 Year Agreement Signed on revenue basis with Siddharth CT Scan & Imaging Center Jaipur on 16.05.2016 for 10 year the service provider with 20% free cases of total MRI cases. Revenue Sharing 20.333% basis on 13.09.2016 for 10 year.
6.	CT Scan Wipro Ge 256 Slice installation and operation, Jodhpur	Medical Education	10.00	BOOT		26.02.2033	Agreement Signed On 01.06.2022 With M/S Varaha SDC For 10 year, 25% Of The Patients Examination free and 31.50% Revenue Share.
7.	Operation of 128 Slice CT Scan Machine, Kota	Medical Education	12.50	BOOT		22.08.2032	Agreement signed with Wee build tech Pvt LTD. and Maharao Bheem Singh

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
							Hospital, Kota on 15.03.2024 for 08 years work start on 29.08.2024 maharao bheem singh hospital, kota. Receive revenue 54% from service provider.
8.	IVF Center Rampura District hospital, Kota	Medical Education	0.96	BOOT		15.12.2027	Agreement signed with Arshi Fertility & IVF Research Institute and PMO Govt. District Hospital Rampura, Kota on 22.06.2017 for 10 Years. Work Started on 16.12.2017 on revenue Sharing bases. MRS Govt. District Hospital, Rampura Kota receive revenue from service provider.
9.	Dialysis Rampura district Hospital, Kota	Medical Education		BOOT		17.01.2027	Agreement signed with Soni Hospital, PVT Ltd., Jaipur and PMO Govt. District Hospital Rampura Kota on 09.12.2016 for 10 years. On revenue sharing bases. MRS Govt. District Hospital, Rampura Kota receive revenue from service provider.
10.	Installation and Operation of 2 nos128 Slice C.T. Scan Machines and 2 NOC Tesla M.R.I. Machines at BM.R.C. Wing/Emergency Wing of SMS Hospital, Jaipur	Medical Education	30.00	BOOT		16.03.2031	Agreement signed on revenue sharing basis with Soni Hospitals Pvt. Ltd., Jaipur on 28.04.2012 for 7 years and 3 months and additional one month with penalty in case of delay to install/operation of these machines. RMRS, SMS, Jaipur receive revenue from the service provider with 30% free cases of BPL families. New agreement signed with M/S Soni Hospitals Pvt. Ltd. on revenue sharing (37.11%) basis on 16.03.2021 for 10 years.
11.	Installation and Operation of Linear Accelerator Machine at SMS Hospital, Jaipur	Medical Education	16.00	BOOT		19.02.2029	Agreement signed with M/S Health Care Global Enterprises Pvt. Ltd., Jaipur on 19.02.2019 for 10 Years (from the date

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
							of commissioning) on revenue sharing bases. RMRS, SMS, Jaipur receive revenue from service provider.
12.	Manas Arogya Sadan Heart and Multi-specialty Care Hospital & Research Institute, Jaipur	Medical Education	56.00	BOOT		January, 2043	Agreement signed on 30.11.2012 with M/s Metro Institute of Medical Sciences Pvt. Ltd., New Delhi on 7.20% revenue sharing basis with the government for the concession period of 30 years. Hospital started in January 2013.
13.	Modernization and operation of Kitchen at SMS Hospital, Jaipur	Medical Education	2.00	BOOT		28.08.2028	Agreement signed with M/s Sunshine Hospitality Pvt. Ltd., Jaipur on September, 2018 for 5 years. Award on rate of diet/day (as bid parameter) basis for Rs. 78 for < 500 patients, Rs. 75 for 501-1000 patients, Rs. 70 for 1001-1500 patients, Rs. 65 for 1501 to 2000 patients. Extended up to 28.08.2028.
14.	Haemo Dialysis, Haribaksh Kanwatiya Hospital , Jaipur	Medical Education		BOOT		02.10.2028	10 year MOU
15.	IVF Center, Haribaksh Kanwatiya Hospital , Jaipur	Medical Education		BOOT		25.05.2028	10 year MOU
16.	PET CT Scan, State Cancer Institute, Pratap Nagar, Jaipur	Medical Education	20.00	BOOT		15.06.2033	
17.	LINIC, State Cancer Institute, Pratap Nagar, Jaipur	Medical Education	53.90	BOOT		29.05.2033	
18.	Clinical Lab, Gangori Hospital, Jaipur	Medical Education	20.00	BOOT		20.11.2027	Agreement Signed With M/S Ab Diagnostic On 47/1690 Dated 06.09.2022
19.	Installation and Operation of MRI Machine in PPP Mode at SSB, Pbm Hospital, Bikaner	Medical Education	13.00	BOOT		22.12.2032	Agreement Signed on 20.06.2022 with M/s Emkay Medicare Services Pvt. Ltd., Jaipur. Machines installed and operated on rental Rs. 10,000 per month basis

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
							with government for 10 year with 20% of the patients treated free.
20.	CT MRI 2D ECHO, Advance Laboratory Investigation, RUHS, Jaipur	Medical Education		BOOT		27.10.2026	Cath Lab till date not established. (Agreement extended 3 months)
21.	Installation and Operation of 16 slice CT Scan machine hospital, Churu	Medical Education	0.17	BOOT		05.04.2027	Work Awarded to m/s Rajasthan diagnostic Medical research Centre, Jhunjhunu for 10 years. This facility is functional.
22.	Operation Installation and of Haemo Dialysis Machine hospital, Churu	RajMES	0.45	BOOT		22.11.2026	Work awarded to M/s Soni Hospital Pvt. Ltd. Jaipur. For 10 years. This facility is functional.
23.	Haemo Dialysis unit District Hospital, Dunderpur	Raj MES	0.90	BOOT		31.12.2027	Agreement signed with M/s Eskag Sanjeevani Pvt. Ltd Kolkata on 05.12.2017, as mentioned conditions and rate approved by Director Medical and Health, Machines installed and operated as per contract for 10 year.
24.	CT Scan (new), Pali	Raj MES	6.00	BOOT		04.08.2032	Agreement signed on revenue sharing basis with Soni Hospital Pvt. Ltd Jaipur on 05.08.2022 for 10 years from date of signing of contract.
25.	IVF Center, Pali	Raj MES	0.025	BOOT		09.05.2027	Agreement signed on revenue sharing basis with LHM Medicare Pvt. Ltd. On 10.05.2017 for 120 months from date of signing of contract.
26.	1.5 Tesla MRI Machine at S.K. Hospital, Sikar	Raj MES		BOOT		15.08.2027	Agreement signed with M/s Sunrise welfare society of jaayan balwada charitable trust Jaipur on 16.8.2017 machines installed and operated on revenue sharing (23.1%) basis with the government for 10 years.

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
27.	Dialysis Unit at S.K. Hospital, Sikar	Raj MES		BOOT		31.01.2027	Agreement signed with M/s Soni hospitals Pvt.Ltd. Jaipur on 16.08.2017 machines installed and operated on revenue sharing (33.11%) basis with the government for 10 years.
28.	128 Slice CT Scan machine at S.K. Hospital, Sikar	Raj MES		BOOT		03.09.2033	Agreement signed with M/s Soni hospitals Imageing pvt. ltd. Jaipur on 04.09.2023 machines installed and operated on : revenue sharing (42.957%) basis with the government for 10" years.
29.	CT Scan Machine, Karauli	Raj MES	1.50	BOOT		12.03.2027	Agreement signed with Kalpana Nursing Home private Limited, Udaipur. Signed on 14.03.2017 deposited 7.5 lac Security Amount.
30.	Dialysis Unit District Hospital, Karauli	Raj MES	0.20	BOOT		30.11.2027	Agreement signed with ESKAG Sanjeevani Pvt. Ltd Kolkata deposited 3.0 lac Security Amount.
31.	Dialysis unit District Hospital, Banswara	Raj MES		BOOT		20.11.2027	10 Year Contract.
32.	Dialysis Centre District Hospital, Hanumangarh	Raj MES		BOOT		20.11.2027	Agreement signed on 21.11.2017 for 10 years from date of signing of contract. CT patient 1000 per month. Cost 10.5 Lakh Estimated per month.
33.	CT Scan Machine District Hospital, Hanumangarh	Raj MES		BOOT		06.04.2028	Agreement signed on 07.04.2016 for 10 years from date of signing of contract. Dialysis patient 200 per month. Cost 2.5 Lakh Estimated per month.
34.	CT Scan Machine District Hospital, Dausa	Raj MES	2.00	BOOT		20.11.2026	Agreement signed with Kalpana Nursing Home private Limited Signed on 21.11.2016 for 10" years from date of signing of contract.

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on June 30, 2026) – Projects under implementation

S. No.	Project Name	Department /Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Date of Award	Likely Date of Completion	Remarks If any
35.	Dialysis unit District Hospital, Sirohi	Raj MES		BOOT		March, 2028	Agreement signed with Rahi care private Limited Signed on march, 2018 for 10 years from date of signing of contract.
36.	CT Scan Machine District Hospital, Barna	Raj MES	2.00	BOOT		July, 2027	Agreement signed with m/s Kalpana Nursing Home private Limited, jaipur Signed on July, 2017 for 10 years from date of signing of contract.
37.	Dialysis unit District Hospital, Barna	Raj MES	0.55	BOOT		May, 2028	Agreement signed with m/s Eskag sanjivni private Limited Signed on May, 2018 for 10 years from date of signing of contract.
38.	Dialysis unit District Hospital, Chittorgarh	Raj MES	0.70	BOOT		26.02.2028	Agreement signed with m/s Eskag sanjivni private Limited Signed on 27.02.2018 for 10" years from date of signing of contract.
39.	CT Scan Machine District Hospital, Ganganagar	Raj MES	1.25	BOOT		05.04.2028	Agreement signed with m/s rajasthani dignostic research centre, jhunajhunu Signed on 06.04. 2016 for 10 years from date of signing of contract. (Agreement extended 2Year)
40.	Dialysis unit District Hospital, Ganganagar	Raj MES		BOOT		19.11.2027	Agreement signed with m/s rahi care private Limited Signed on 20.11.2017 for 10 years from date of signing of contract.
41.	CT Scan Machine District Hospital, Jhalawar	Raj MES	5.50	BOOT		29.08.2027	Agreement signed with m/s Emkay medicare service, Jaipur Signed on 30.08.2027for 10 years from date of signing of contract.
	Sub – Total (F)		256.175				
	Grand Total		34161.92				