

Rajasthan - Status of Public Private Partnership (PPP) Projects (As on March 31, 2026) – Projects under planning or in pipeline

S. No.	Project Name	Department/Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Likely Date of Award	Remarks If any
(B)	Urban Infrastructure					
1.	Ropeway for Kaylana, Sidhnath Mandir, Jodhpur (Approx. 900 mtr.)	JoDA, Jodhpur	9.50	BOOT	-	Proposal for preliminary survey to establishment of ropeway at Siddhanath Temple, Kaylana, Dist. Jodhpur has received from M/s Rok Innovation Pvt. Ltd. Jaipur. As per Applicant work to be resumed (Temple Trust related issues) & extension to be given by Collector.
2.	Ropeway project, Chauth ka Barwara, Sawaimadhopur	Collector, Sawai Madhopur	8.00	BOOT	-	Preliminary survey being executed by M/s Chauth Mata Cable Car Pvt. Ltd. & DPR submitted to District Collector, Sawai Madhopur. License process awaited at Collector level.
3.	Ropeway project, Indergarh, Bundi	Collector, Bundi	9.70	BOOT	-	M/s Indergarh Bijasan Mata Ropeways Pvt. Ltd. conducting survey; Forest Department seeks EDS (Essential Details Sought) for land diversion. M/s Shivam Prime Infrastructure also seeks survey approval; Another promoter M/s Shivamprime Infrastructure has sought approval for preliminary survey. Department have sought comments of District Collector, as proposed project appears for same location.
4.	Ropeway project, Krishnai Mata, Ramgarh, Baran	Collector, Baran	9.00	BOOT	-	Preliminary survey executed by M/s Damodar Ropeways Pvt. Ltd., Kolkata. DPR not submitted by investor. (Promoter does not seem to be interested)
5.	Ropeway at Bhairav Mandir, Mehandipur Balaji	Collector, Dausa	9.63	BOOT	-	Permission for preliminary inspection granted to M/s Mehandipur Balaji Ropeway Pvt. Ltd. Jaipur.
6.	Operation and Maintenance of Shilpgram, Sawaimadhopur	RTDC & DOT	0.12	O&M	March-2023	Competitive bid for: Space available on license on "as is where is basis" for promoting art & culture and craft of rural community for sustainable livelihood promotion. Tender done but no bid received.

S. No.	Project Name	Department/Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOO T etc.	Likely Date of Award	Remarks If any
7.	Operation & Maintenance of Hotel Khasa Kothi, Jaipur	RSHC, Jaipur	70.10	ROMT	-	M/s KPMG India Pvt. Ltd. appointed as Transaction Advisor and submitted RFP under consideration. RSHCL has requested GAD to issue No Objection Certificate (NoC). NOC from GAD awaited.
8.	Operation & Maintenance of Hotel Anand Bhawan, Udaipur	RSHC, Jaipur	15.60	ROMT	-	M/s KPMG India Pvt. Ltd. appointed as Transaction Advisor and submitted RFP under consideration. RSHCL has requested GAD to issue No Objection Certificate (NoC). NOC from GAD awaited.
9.	Construction of 100 TPD Bio-Methanation Bottling Plant (for Municipal wet waste) at Jodhpur city as per SWM Rules, 2016 including Operation & Maintenance for 20 years	MC, Jodhpur	40.00	DBFOT	-	<p>Under the CM Budget Announcement 2022-23, the establishment of a 100 TPD capacity MSW-based Bio-Methanation Plant in Jodhpur is underway. DPR preparation was awarded to M/s RKB Reuse Pvt. Ltd., and the proposal was submitted to the DLB for Technical Sanction. Several meetings have been held at various levels, including with Oil & Gas Marketing Companies (OGMCs), to explore collaborative implementation.</p> <p>In the latest development, a meeting was convened under the chairmanship of the Principal Secretary, LSG on 27.01.2025 to discuss the establishment of Compressed Biogas (CBG) plants in Jaipur, Jodhpur, Udaipur, and Alwar under the GOBARDhan Scheme in collaboration with OGMCs. As per the Minutes issued on 06.02.2025, it was decided that the concerned Municipal Corporations will independently hold meetings with OGMCs to finalize mutual terms and conditions and proceed with the signing of MoUs.</p> <p>Letter issued to Municipal Corporation, Jaipur (Greater & Heritage). Jodhpur (south & North). Alwar and Udaipur regarding to sign MoU with OGMCs to establishment the CBG plants on 18.06.2025.</p>
10.	Construction of 400 TPD capacity Bio-methanation plant (for wet waste) and 300 TPD capacity RDF plant (for dry waste) at Jaipur, Rajasthan including Operation & Maintenance for 20 years	JMC, Jaipur	135.00	DBFOT	-	<p>Under the CM Budget Announcement 2022-23, a DPR for the Bio-Methanation Plant has been prepared by M/s VNBC Consultants Pvt. Ltd. and submitted to DLB. Comments were sought, and the DPR is under vetting by NIT/State Govt. Engineering College.</p> <p>Following MoHUA's letter, multiple meetings have been held under the chairmanship of Chief Engineer (SBM), DLB to discuss implementation through Oil & Gas Marketing</p>

S. No.	Project Name	Department/Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Likely Date of Award	Remarks If any
						Companies (OGMCs). Municipal Corporations were directed to independently finalize MoUs with OGMCs. A meeting was held on 27.01.2025 under the Principal Secretary, LSG to review CBG plant proposals in Jaipur, Jodhpur, Udaipur, and Alwar under the GOBARDhan Scheme. As per minutes issued on 06.02.2025, Municipal Corporations were instructed to finalize MoUs with OGMCs. Subsequently, a letter was issued on 20.02.2025 to Municipal Corporation Jaipur (Greater & Heritage) to initiate MoU execution with GAIL by mutually finalizing terms. Jaipur city has been allocated to GAIL. GAIL has been instructed to initiate discussions with Municipal Corporation Jaipur (Greater & Heritage) and proceed with signing the MoU. Letter issued to Municipal Corporation Jaipur (Greater & Heritage) regarding to sign MoU Letter issued to Municipal Corporation, Jaipur (Greater & Heritage) Jodhpur (south & North), Alwar and Udaipur regarding to sign MOU with OGMC to establish the CBG plants on 18.06.2025
11.	Ropeway project, Rajaji Ka Talab to Taragarh Fort, Ajmer	Collector, Ajmer	16.00	BOOT	-	Permission for preliminary inspection granted to M/s Damodar Ropeways Pvt. Ltd., Kolkata. DPR submitted. Application for land allotment submitted to Forest Department.
12.	Development of Integrated Bus Terminal cum Commercial Complex at Heerapura, Jaipur	RSBTDA, Jaipur	60.00	DBFOT	-	RFP floated twice, but no bid received.
13.	Convention center cum commercial complex, Ambedkar Nagar, Alwar	UIT Alwar	125.00	BOOT	Nov. 2026	A/F for Rs. 75.0 Lakhs for transaction advisor has been accorded by UDH.
14.	Construction of elevated corridor along Dravyavati River	JDA Jaipur	6000.00		Dec. 2026	DPR preparation under process. This is budget announcement 2026-27.

S. No.	Project Name	Department/Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOO T etc.	Likely Date of Award	Remarks If any
15.	Waste to Energy Plant Keru, Jodhpur (600 TPD, 6 MW)	MC, Jodhpur	120.00	DBFOT	04.06.2027	Waste to energy with sanitary landfill site; - EC granted on 08.04.2025 and NOC for Chimney granted on 04.06.2025, Construction of WTE & SLE is under progress
16.	Common Biomedical Waste Treatment Facility (CBWTF), Kota-Bundi	MC, Kota	1.00	DBOOT	-	New tender has been invited by Municipal Corporation Kota and tender has been issued on 29.11.2018 and received on 26.02.2019. Rates have been approved by District Level Committee. LoA has been issued to M/s Biomedical Waste Management Pvt. Limited. Contract agreement has not been executed till date. Notice regarding cancellation of the tender has been issued by Director (LaW), DLB.
Sub – Total (B)			6628.65			
(C)	Power Sector					
1.	Metering, Billing, Collection and Associated Services (MBC Services) in Pali	JdVVNL	35.00	-	-	Tender has been dropped/scrapped on dated 02.03.2023.
2.	Metering, Billing, Collection and Associated Services (MBC Services) in Chittorgarh and Nimbahera.	AVVNL	42.50	ROMT	-	AVVNL called NIT to appoint an Metering, Billing, Collection (MBC) Agency in Chittorgarh + Nimbahera Cities (Combined as one project) under TN-DF-16 on the same terms & Condition as MBC Bhilwara and MBC Banswara on 04.08.2022. The tender TN-DF-16 has been cancelled.
Sub – Total (C)			1523.16			
(D)	Water Sector					

S. No.	Project Name	Department/Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOOT etc.	Likely Date of Award	Remarks If any
1.	WSP for providing surface water to 1426 villages of Distt Karauli & Sawai Madhopur through FHTCs from Chambal River	PHED	4060.31	HAM	19.06.2026	The Finance Department, through ID No. 172402210 dated 16-12-24, has granted in-principle approval for incurring expenditure for executing the project under the HAM model. The Department has also informed that the required annuity amount under the project will be provided by RWSSC through its own resources/loan. Similarly, the required deferred payment will also be provided by RWSSC.
2.	WSP for providing surface water to 1237 villages of Distt Alwar & Bharatpur through FHTCs from Chambal River	PHED	5432.96	HAM	19.06.2026	The Finance Department, through ID No. 172402210 dated 16-12-24, has granted in-principle approval for incurring expenditure for executing the project under the HAM model. The Department has also informed that the required annuity amount under the project will be provided by RWSSC through its own resources/loan. Similarly, the required deferred payment will also be provided by RWSSC.
3.	Kaliteer WSP for providing surface water to 470 villages of Distt Dholpur & Bharatpur through FHTCs from Chambal River	PHED	720.44	HAM	19.06.2026	The Finance Department, through ID No. 172402210 dated 16-12-24, has granted in-principle approval for incurring expenditure for executing the project under the HAM model. The Department has also informed that the required annuity amount under the project will be provided by RWSSC through its own resources/loan. Similarly, the required deferred payment will also be provided by RWSSC.
4.	WSP for providing surface water to 1473 villages of Distt Chittorgarh, Pratapgarh, Rajsamand & Udaipur through FHTCs from Jakham Dam	PHED	3645.56	HAM	19.06.2026	The Finance Department, through ID No. 172402210 dated 16-12-24, has granted in-principle approval for incurring expenditure for executing the project under the HAM model. The Department has also informed that the required annuity amount under the project will be provided by RWSSC through its own resources/loan. Similarly, the required deferred payment will also be provided by RWSSC.
5.	WSP for remaining Villages of Sikar, Jhunjhunu Distt from IGNP	PHED	7799.23	HAM	-	Water Reservation issue. After technical sanction, bid will be invited.
6.	Construction of Mej Barrage. including all components with its O&M for a period of 20 years on Hybrid Annuity Model (ERCP-4)	Water Resources (RWGCL)	317.99	HAM	-	Bid cancelled due to forest and wildlife sanctuary land coming under submergence, which will require clearances.
	Sub – Total (D)		21976.49			

S. No.	Project Name	Department/Agency	Estimated Cost (Rs. in Crore)	Structure BOT/BOO T etc.	Likely Date of Award	Remarks If any
(F)	Social Sector					
1.	Herbal Park & Naturopathy Centre at Nahargarh, Baran	AYUSH	31.03	BFOU	-	Presently the project is not started.
2.	Development of Ayurved Medi-Tourism Centres of Ayurveda, Yoga & Naturopathy @ 30.38 crore per centre	AYUSH	273.42	BOT	-	Land allotted for 9 centres. Project proposal & EOI under consideration. Remaining 11 centers are currently not operating on PPP mode, due to the lack of land allotment.
3.	Development of Shri Tanot Mata Temple Complex of jaisalmer under PPP Mode.	Tourism	200.00	DBFOT	-	DPR is under preparation.
	Sub – Total (F)		504.45			
(G)	Other Sector					
1.	Construction of grading, cleaning and packaging unit at KUMS Ajmer (Grain)	RSAMB	1.00	O&M	-	Tender issued twice but no bid received. Proposal for withdrawal of work under process. Hence presently the PPP repair matter stands on hold.
2.	Construction operation & Maintenance of C.B.G. plant on PPP mode for 20 years at T.M. muhana mandi yard Jaipur	WAPCOS (PSU Gol)	27.00	Boo (PPP) Mode	31.05.2026	Hon'ble chief minister had sanctioned the work principally. Case is approved by the committee and pending for final approval from PSA ma'am.
	Sub – Total (G)		28.00			
	Grand Total		30660.75			